

Matarbari Port Development Project (RHD Component)

Name of the Project	:	Matarbari Port Development Project (RHD Component)				
Project Director's Information	:	Name: Mohammad Akbar Hossain Patwary Mobile: 01313-092129 Phone No.: N/A				
Location of the Project	:	Matarbari, Maheshkhali & Chakaria				
Objectives of the Project	:	Construction of new commercial deep sea port at Matarbari in Maheshkhali upazila of Cox's Bazar district of Chittagong division and construction of port access road with National Highway (N-1) covering Matarbari, Maheshkhali and Chakaria areas to increase the cargo handling capacity of Bangladesh to reduce pressure on Chittagong port, meet future international trade needs and provide quick port services to neighboring countries. This will contribute to increasing port capacity. It will help promote the national economy by establishing regional connectivity with the AH41 route of the Asian Highway. This will improve the overall socio-economic condition of the country. Funded by GOB and JICA, the project is under MIDI and Fast Track. The project is included in the plan of work related to Blue Economy.				
Implementing Offices	:	Roads and Highways Department & Ministry of Shipping				
Main Component of the Projects						
a) Length of the Road	:	27.2 km.				
b) Bridges	:	14 Nos.				
c) Flyover	:	-				
d) Railway Overpass	:	1 Nos.				
e) Steel Foot Over bridge	:	-				
f) Culvert	:	45 Nos.				
Project Duration	:	Approved		2 nd Revised		Expected
		January 2020 To December 2026		January 2020 To December 2029		-
Land Acquisition	:	144.2541 hectares (356.4518 acres) of land have been proposed for permanent acquisition through two LA cases. LA Case No. 06/2021-2022: The payment for Land Acquisition was made to the concerned DC office on 08 April 2024. LA Case No. 07/2022-2023: The proposal approved by the Ministry of Land on 04 June 2024 and the Section 07 notice has been issued on 04 July 2024. Estimation process ongoing.				-
Project Approval Status	:	Approval Status	Cost (in Cr.)			Duration
			Total	GoB	PA	
		Original	8821.34	2671.15	6150.19	Jan 2020 to Dec 2026
		1 st Revised	8832.32	2682.13	6150.19	Jan 2020 to Dec 2026
		2 nd Revised	12942.37	3544.62	9397.74	Jan 2020 to Dec 2029
		Others	-	-	-	-

A

B

A

