

Improvement of Ashuganj River Port-Sarail-Dharkhar-Akhaura Land Port Road as 4-Lane National Highway Project

In Lac Taka

Name of the Project	: Improvement of Ashuganj River Port-Sarail-Dharkhar-Akhaura Land Port Road as 4-Lane National Highway Project (1'st Revised)				
Project Director's Information	Name:	Md. A Awal Molla (ACE, CC), RHD			
	Phone No:	---	Mobile:	01729-067545	
Location of the Project	: Division: Chattogram. District: Brahmanbaria. Upozila: Aahuganj, Saril, Brahmanbaria Sadar, Kashba, Akhaura				
Objective of the Project	: The objective of the project is to improve transport connectivity between Bangladesh and North-Eastern State of India which will ultimately facilitate the sub-regional transport connectivity through faster and safer traffic movements. Moreover it will improve the overall socio-economic condition of the people of the project influence area.				
Implementing Office	: Roads and Highways Department				
Main Component of the Project	:				
a) Length of the Road	: 50.58 km				
b) Bridges	: 16 Nos/1268 m				
c) Railway Overpass	: 2 Nos/ 2417 m				
d) Underpass	: 4 Nos/ 43 m				
e) Foot over bridge	: 10 Nos/ 365.76 m				
f) Box Culvert	: 36 Nos / 226.80 m				
Project Duration	: Approved		Expected		
	: 01/04/2017-30/06/2025		: --		
Land Acquisition	: 105.44 Hectare				
Project Approval Status	Approval Status	Cost			Duration
		Total	GoB	PA	
	Original	356785.00	131208.03	225576.97	01/04/2017-30/06/2020
	1st Revised	579160.31	280876.87	298283.44	01/04/2017-30/06/2025
	2nd Revised				
	3rd Revised				
Others					

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

(Md. Mostaqur Rahman Bhuiyan)
 ID-602313
 Project Manager-1 (E.E.CC) RHD
 Improvement of Ashuganj River Port-Sarail-Darkhar-Akhaura
 Lane Port Road As-4 Lane National Highway Project.

(Abdur Rahim)
 ID-602227
 Project Manager-3 (E.E.CC) RHD
 Improvement of Ashuganj River Port-Sarail-Darkhar-Akhaura
 Lane Port Road As-4 Lane National Highway

Md. Awwal Molla
 ID No: 000405
 Project Director (ACE, CC), RHD
 Improvement of Ashuganj River Port-Sarail-Darkhar-Akhaura
 Lane Port Road as 4-Lane National Highway Project
 Ra arail, Brahmanbaria Sadar, Brahmanbaria

01/12/2024

01/12/24

01/12/24

Source of Fund		: 2nd Indian Line of Credit Agreement (LOC-2)	
Year wise financial information	Year	RDPP cost Phasing	ADP/RADP Allocation
	2016-2017		
	2017-2018	15000	15000.00
	2018-2019	12042.92	12042.92
	2019-2020	47994.06	47994.06
	2020-2021	36690.18	36690.18
	2021-2022	61000	79090.66
	2022-2023	175234.91	45500.00
	2023-2024	168291.21	49850.00
	2024-2025	62907.03	60000.00
Present progress (Till to 31/11/2024)	Major Component	Quantity & Unit	Progress (%)
	a) Length of the Road	50.58 km	
	b) Bridges	1268 m	
	c) Railway Overpass	2417 m	
	d) Underpass	43 m	
	e) Foot over bridge	365.76 m	
	f) Box Culvert	226.8 m	
Construction Packages	Total of 03 Packages:		
	(1) Package WP-01 - Improvement of Road from Ashuganj River Port to Sarail Junction is 12.211 km.		
	(2) Package WP-02 - Improvement of Road from Sarail Junction to Darkhar is 27.054 km.		
	(3) Package WP-03 - Improvement of Road from Darkhar to Akhaura Land Port is 11.315 km.		
Location map or sketch if any			

47.64%

56.00%

Financial (%)

Progress (%)

Expenditure

ADP/RADP Allocation

Year wise financial information

Present progress (Till to 31/11/2024)

Construction Packages

Location map or sketch if any