

Source of Fund	: GOB, WB (PA)			
Year wise Financial Information	Year	DPP wise Expenditure (Taka in Lac)	ADP/RADP Allocation (Taka in Lac)	Expenditure (Taka in Lac)
	2020-2021	83.92	86.77	83.92
	2021-2022	41617.31	10314.00	10310.771
	2022-2023	191790.80	96027.00	193.004 (till August 2022)
	2023-2024	185278.14	-	-
Present Progress (Till to August 2022)	Major Components	Quantity & Unit	Progress (%)	Financial (%)
	a) Length of the Road	48.5 km	Construction work has not been commenced yet.	--
	b) Bridges	198.12 m (04 Nos.)		
	c) Flyover	1647.29 m (01 No.)		
	d) Railway Overpass	-		
	e) Steel Foot Over Bridge	439.00 m (12 Nos.)		
	f) Box Culvert	198.10 m (55 Nos.)		
	g) Bus-bay	11 nos.		
	h) Under Pass	10.00 m (01 No.)		
Construction Packages	1. WP01- Construction and Improvement of Road Corridor from Jhenaidah Bus stand to Kaliganj Bazar.	17.00 m		
	2. WP02- Construction and Improvement of Road Corridor from Kaliganj Bazar to Muradgor Bazar.	15.50 m		
	3. WP03- Construction and Improvement of Road Corridor from Muradgor Bazar to Jashore Chachra Mor.	16.00 m		
Location Map or sketch any				

Md. Zabid Hasan

Md. Zabid Hasan
 ID No: 006010
 Project Director (ACE, C C), RHD
 WeCARE Phase-1
 Jhenaidah-Jashore Highway (N-7) Improvement Project